

WAKEFIELD PERMANENT BUILDING COMMITTEE

WAKEFIELD PUBLIC SAFETY MEETING MINUTES

Date:	Thursday, June 10, 2021
Location:	Virtual "Zoom" Meeting
Time:	7:00pm
Prepared BY:	Shane Nolan – LeftField PM

Name		Present
Joseph B. Bertrand	Chair, Permanent Building Committee	✓
Timothy Demers	Permanent Building Committee	✓
Charles L. Tarbell	Permanent Building Committee	✓
Jason Cohen	Permanent Building Committee	✓
Janine R. Fabiano	Permanent Building Committee	✓
John McDonald	Permanent Building Committee	✓
Tom Galvin	Permanent Building Committee	×
Marc Moccio	Permanent Building Committee	✓
Philip Renzi	Permanent Building Committee	✓
Nasos Phillips	Permanent Building Committee (non-voting)	✓
Wayne Hardacker	Permanent Building Committee (non-voting)	✓
Steven Skory	Chief, Wakefield Police Department	✓
Craig Calabrese	Deputy Chief, Wakefield Police Department	✓
Rick Dinanno	Wakefield Police Department	✓
Michael Sullivan	Chief, Wakefield Fire Department	\checkmark
Tom Purcell	Deputy Chief, Wakefield Fire Department	×
Lynn Stapleton	Leftfield Project Management	✓
Shane Nolan	Leftfield Project Management	✓
Jim Rogers	Leftfield Project Management	×
Janet Slemenda	HKT Architects	\checkmark
Any Dunlap	HKT Architects	×
Scott Woodward	HKT Architects	×
David Capaldo	Bond Building	×
Greg Williamson	Bond Building	×
Dario Santiago	Bond Building	✓
Mike Beckley	Bond Building	×

I. Joe Bertrand opened the Public Safety portion of the meeting at approx. 7:05pm.

II. <u>Committee Appointments</u>

Joe Bertrand advised the Permanent Building Committee is required to appoint a Chair and Secretary.

Jason Cohen made a motion to (re)appoint Joe Bertrand as Chair of the Permanent Building Committee. Seconded by Phillip Renzi. Motion was approved unanimously.



Jason Cohen made a motion to (re)appoint Chip Tarbell as Secretary of the Permanent Building Committee. Seconded by Phillip Renzi. Motion was approved unanimously.

- III. Shane Nolan presented the following Administrative Items
 - A. Meeting Minutes

The meeting minutes of the 05/06/21 Permanent Building Committee: Wakefield Public Safety were presented for review.

Chip Tarbell made a motion to approve the Wakefield Public Safety Meeting Minutes dated 05/06/21 as presented. Seconded by Jason Cohen. Motion was approved unanimously.

B. Invoices

Three (3) invoices in the total amount of \$61,205.93 were presented for review and approval.

- Leftfield LLC Invoice #7 dated 05/31/21 in the amount of \$10,000.00
 Chip Tarbell made a motion to approve the Leftfield invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.
- HKT Architects Invoice #5-022023 dated 06/04/21 in the amount of \$46,725.93 Chip Tarbell made a motion to approve the HKT invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.
- *3)* HKT Architects Invoice #6-022023.1 dated 06/04/21 in the amount of \$4,480.00 *Chip Tarbell made a motion to approve the HKT invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.*

C. <u>Schematic Design Estimates – Value Engineering/Value Management</u>

Shane Nolan presented the summary of the approved VE/VM items from the previous PBC meeting. The total value of VE/VM is \$1,007,169. This results in a revised construction estimate of \$6,790,840

In addition, \$100,000 was transferred from the Furniture Budget to the Construction Budget increasing that value from \$6,715,000 to \$6,815,000. Overall, the construction estimate is now \$24,160 below the revised Construction Budget.

The following VE/VM items will remain in the project as alternates for the purposes of design and bidding.

- 1) Sallyport
- 2) RTU #1
- 3) RTU #3
- 4) AHU
- 5) HV-1
- 6) Apparatus apron repairs
- 7) Apparatus apron retaining wall repairs
- 8) Limestone detailing at exterior
- D. Overall Project Budget

Shane Nolan presented the overall project. SN pointed out the adjustments Furniture and Construction lines. \$100,000 was transferred from Furniture to Construction as part of the SD VE/VM exercise.



E. Upcoming Meetings

Shane Nolan presented the list of upcoming design meetings that are scheduled up to the end of the design development phase.

IV. Design Review

Janet Slemenda presented the latest architectural plans and layouts for the following spaces:

Evidence Room: Includes high density storage shelving in General Evidence and reused metal shelving in Seized Weapons and Drugs. Evidence pass through lockers will be provided and a worktop counter to process evidence

Women's Locker Room (new): Layout has been "flipped" to make underground plumbing more accessible.

Firearms Licensing: This space has been reconfigured to eliminate demolition of existing walls. Existing transaction window will be removed and opening infilled. A built in worksurface will be provided.

Interview: This space has been reconfigured to better align with Firearms/Records. A built in worksurface and lockable cabinets will be provided. Markerboard will be provided.

Records: The proposed exterior curved wall has been changed to a linear wall to allow the new structure to sit on top of the existing grade beam. This will eliminate the need for mini piles at this location. The interior room layout has also been reconfigured to bring the Records OIC office to the exterior wall. This provides more open space for the Record Room workstations.

Dispatch: The rear Bathroom, Kitchenette and Office has been reconfigured to best tie into the existing plumbing. The main Dispatch Room furniture has been revised to accommodate 3 dispatch stations.

Public Lobby: This area will have transaction windows to Dispatch, Records and Fire Admin. Police and Fire Department plaques and shield locations were reviewed and confirmed that all existing will be accommodated in the new Lobby. A chair rail will be provided with half height wood paneling below. Full height wood paneling will be provided around transaction windows. Glass entry vestibule will have one door in glass due to "sequence of doors", can only have one door open at a time.

Detectives: Lab: Existing cabinets in the Lab are in poor shape and are not suitable for re use. Existing fume hood will be reused. Additional power will be provided at countertop for device charging. One way glass in Interview Room not required – av system used to monitor anyone in this room. Existing Toilet Room to be preserved beside Detective Sergeant. Column locations will be reviewed in terms of furniture and equipment coordination.

3rd Floor Sergeants Office/Office/Storage: Minor layout changes to 3rd Floor

Police Chiefs/Admin Suite: Reviewed the layout of the Police Chiefs Suite. There have been some minor layout changes to retain and incorporate existing walls which reduces the amount of demo and new work.

Comments:

• Chip Tarbell asked about coordination of fire alarm and door hardware with existing devices/sets in the building. This will be reviewed in detail later but the existing fire alarm will remain, new devices will be provided at new locations to match the existing. Likewise for the door hardware.



- Chip Tarbell requested that a paper set of Design Development documents be provided for the Town and Committee to review. These could be left in the Community Room for people to review and make comments.
- V. Next Permanent Building Committee (Public Safety Building) was scheduled for July 8th, 2021 at 6:00pm.

Chip Tarbell made a motion to adjourn the meeting. Seconded by Jason Cohen. Approved unanimously.

Attachments:

- 06/10/21 LPM Presentation
- 06/10/21 HKT Presentation

Town of Wakefield

PUBLIC SAFETY BUILDING

RENOVATION AND UPGRADE

Permanent Building Committee Meeting June 10, 2021





AGENDA:

- 1. Administrative Actions
 - Review of May 6th, 2021 Permanent Building Committee (Public Safety Building) Meeting Minutes
 - Review of May 2021 Invoices
- 2. Schematic Design Estimates
 - i. Value Management/Value Engineering Recap
- 3. Total Project Budget
- 4. Upcoming Meetings



1. Administrative Actions

Approval of May 06th, 2021 PBC Meeting Minutes

resent

~

~

~

~

 \checkmark

~

~

~

~

~

~

~

~

 \checkmark

1

~

×

~

×


×

~

~

×

×



I. Joe Bertrand opened the Public Safety portion of the meeting at approx. 7:00pm.

II. Shane Nolan presented the following Administrative Items

A. <u>Meeting Minutes</u> The meeting minutes of the 04/29/21 Permanent Building Committee: Wakefield Public Safety were presented for review.

Page 1 of 3

LEFTFIELD

Chip Tarbell made a motion to approve the Wakefield Public Safety Meeting Minutes dated 04/29/21 as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.

- B. Invoices
- Four (4) invoices in the total amount of \$119,199.66 were presented for review and approval.
- Leffield LLC Invoice #6 dated 04/30/21 in the amount of \$10,000.00 Chip Tarbell made a motion to approve the Leffield invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.
- HKT Architects Invoice #4-022023 dated 05/05/21 in the amount of \$32,409.24 Chip Tarbell made a motion to approve the HKT invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.
- 3) HKT Architects Invoice #5-022023.1 dated 05/05/21 in the amount of \$59,864.00 Chip Tarbell made a motion to approve the HKT invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.
- 4) Bond Building Pre-Construction Invoice #1 dated 04/30/21 in the amount of \$16,926.42 Chip Tarbell meda a motion to approve the Bond Building Invoice as presented. Seconded by Jason Cohen. On a roll call vote the motion was approved unanimously.
- C. Schematic Design Estimates Value Engineering/Value Management
- Shane Nolan noted that Leftfield, HKT and Bond Building had worked since that last meeting to prepare and price a list of value management items to reduce the budget overage in the schematic design estimates. The team met with the Advisory Working Group yesterday (Wednesday) to review this list for presentation at this evening meeting.


Chip Tarbell asked that as the PBC go through the list, with individual items be categorized for potential inclusion as alternates so they are not eliminated and can be added back in as budget may allow.

David Capaldo and Shane Nolan presented the VE/VM list including values for each proposed item. Following review, items totaling \$1,007,169 were accepted. The following accepted items will remain in the project as alternates for the purposes of design and bidding.

- Sallyport
 RTU #1
 RTU #3
 AHU
 HV-1
 Apparatus apron repairs
- Apparatus apron retaining wall repairs
- 8) Limestone detailing at exterior

The value of accepted items is approx. \$76,000 above the construction budget. Additional discission followed on possible reductions in "soft cost" line items within the overall project budget. SN noted that he looked at the expected furniture needs for the new and renovated areas. SN proposed a reduction of \$100,000 to the furniture budget. This would mean reuse of some existing furniture. This reduction in the furniture budget and its transfer to construction budget line was accepted. The revised construction

Page 2 of 3



1. Administrative Actions

Approval of May 2021 Invoices

INVOICES				
Vendor	Invoice #	Invoice Date	Description of Services	Invoice Amount
LeftField	7	05/31/21	OPM Services May 1 - May 31, 2021	\$10,000.00
HKT Architects	5-022023	06/04/21	Designer Services - Basic May 1 – May 31, 2021	\$46,725.93
HKT Architects	6-022023.1		Designer Services – Supplemental May 1 – May 31, 2021	\$4,480.00
			TOTAL:	\$61,205.93



Joseph B. Bertrand Permanent Building Committee Chair Town of Wakefield 1 Lafayette Street Wakefield, MA 01880 Invoice Date: 05/31/21 Invoice No: 7

FOR: Owner's Project Management Services Wakefield Public Safety Renovations/Addition Project 1 Union Street, Wakefield MA 01880

Professional Services from May 1 - May 31, 2021

OPM Basic Services	Amount
Basic Services	\$10,000
Total Fees:	\$ 10,000.00
Reimbursable Expenses	Amount
Reimbursables	\$0.00
Total Reimbursable Expenses:	\$0.00

Total this Invoice: \$ 10,000.00

				Total	
OPM Basic Services	Budget	Previous	Current	To Date	Balance
Feasibility Study/Schematic Design	\$20,000	\$20,000	\$0	\$20,000	\$0
Design Development Phase	\$30,000	\$25,000	\$5,000	\$30,000	\$0
Construction Documents Phase	\$40,000	\$0	\$5,000	\$5,000	\$35,000
Bidding/Construction Phase	\$270,000	\$0	\$0	\$0	\$270,000
Close-out Phase	\$20,000	\$0	\$0	\$0	\$20,000
OPM Basic Services Total:	\$380,000	\$45,000	\$10,000	\$55,000	\$325,000

Reimbursable Services	Budget	Previous	Current	Total To Date	Balance
Reimbursable Expenses Total:	\$0	\$0	\$0	\$0	\$0
Total Contract:	\$380,000	\$45,000	\$10,000	\$55,000	\$325,000

Please Remit Payment To: LeftField, LLC 17 Highfield Lane Norwell, MA 02061



MONTHLY INVOICE

BILL TO

Joseph B. Bertrand Permanent Building Committee Chair Town of Wakefield 1 Lafayette Street Wakefield, MA 01880

Project Description: Wakefield Public Safety Building

Professional Services: May 1, 2021 through May 31, 2021

INVOICE NUMBER	INVOICE DATE	PAYMENT DUE DATE	OUR PROJECT NO.	BALANCE DUE
000005-022023	Jun 04, 2021	Jul 04, 2021	022023	\$46,725.93

	Fee Summary		Previously Invoiced		Current Invoice		Remaining	
		Stipulated	% phase	Amount Billed	%	Value of	Amount	
	%		Completed		complete	Completed	remaining	
02 Schematic Design	12.03%	\$89,853.00	91.58%	\$82,285.27	98.56%	\$6,270.23	\$1,297.50	
03 Design Development	15.68%	\$117,145.00	12.82%	\$15,013.44	47.35%	\$40,455.70	\$61,675.86	
04 Construction Documents	24.93%	\$186,181.00	0.00%	\$0.00	0.00%	\$0.00	\$186,181.00	
05 Bidding	5.85%	\$43,690.00	0.00%	\$0.00	0.00%	\$0.00	\$43,690.00	
06 Construction Administration	41.51%	\$309,994.00	0.00%	\$0.00	0.00%	\$0.00	\$309,994.00	
	100.00%	\$746,863.00	13.03%	\$97,298.71	6.26%	\$46,725.93	\$602,838.36	

	Invoice Total:	\$46,725.93
	Previous Balance:	\$73,471.61
	Payments Received:	\$73,471.61
	Account Balance:	\$46,725.93
Please make payments to HKT Architects, Inc.		APPROVED Leftfield PM 06/08/2021
	APPROVED BY:	

APPROVED BY:
Joseph Bertrand/Chip Tarbell Chairman/Secretary Permanent Building Committee Date:



MONTHLY INVOICE

BILL TO

Joseph B. Bertrand Permanent Building Committee Chair Town of Wakefield 1 Lafayette Street Wakefield, MA 01880

Project Description: Wakefield Public Safety Building Supplemental Services

Professional Services: May 1, 2021 through May 31, 2021

INVOICE NUMBER	INVOICE DATE	PAYMENT DUE DATE	OUR PROJECT NO.	BALANCE DUE
000006-022023.1	Jun 04, 2021	Jul 04, 2021	022023.1	\$4,480.00

	Fee Summary		Previous	ly Invoiced	Current	Invoice	Remaining
		Stipulated	% phase	Amount Billed	%	Value of	Amount
	%		Completed		complete	Completed	remaining
Pre-Design	3.73%	\$6,536.00	100.00%	\$6,536.00	0.00%	\$0.00	\$0.00
Survey	5.49%	\$9,629.00	100.00%	\$9,629.00	0.00%	\$0.00	\$0.00
Geotechnical Engineering	10.37%	\$18,186.00	100.00%	\$18,186.00	0.00%	\$0.00	\$0.00
Hazardous Materials	2.85%	\$5,000.00	80.00%	\$4,000.00	0.00%	\$0.00	\$1,000.00
Laser Scanning, Point Cloud and 3D Model	28.09%	\$49,255.00	100.00%	\$49,255.00	0.00%	\$0.00	\$0.00
Stormwater Management	5.25%	\$9,205.00	0.00%	\$0.00	0.00%	\$0.00	\$9,205.00
Value Engineering	2.68%	\$4,700.00	0.00%	\$0.00	13.40%	\$630.00	\$4,070.00
Reconciliation	3.54%	\$6,200.00	50.00%	\$3,100.00	0.00%	\$0.00	\$3,100.00
Hydrant Flow Test	1.00%	\$1,750.00	0.00%	\$0.00	0.00%	\$0.00	\$1,750.00
Building Envelope	12.29%	\$21,550.00	0.00%	\$0.00	17.87%	\$3,850.00	\$17,700.00
Envelope - Drone	0.63%	\$1,100.00	0.00%	\$0.00	0.00%	\$0.00	\$1,100.00
Envelope - Boom Lift Inspection	2.93%	\$5,146.00	0.00%	\$0.00	0.00%	\$0.00	\$5,146.00
Envelope - Exploratory Demolition	9.00%	\$15,776.00	0.00%	\$0.00	0.00%	\$0.00	\$15,776.00
Envelope - Roof Scan	2.51%	\$4,400.00	0.00%	\$0.00	0.00%	\$0.00	\$4,400.00
Envelope - Water Testing	3.66%	\$6,426.00	0.00%	\$0.00	0.00%	\$0.00	\$6,426.00
FFE	5.99%	\$10,500.00	0.00%	\$0.00	0.00%	\$0.00	\$10,500.00
	100.00%	\$175,359.00	51.73%	\$90,706.00	2.55%	\$4,480.00	\$80,173.00

APPROVED BY:

Invoice Total:	\$4,480.00
Previous Balance:	\$67,327.60
Payments Received:	\$67,327.60

Account Balance:

\$4,480.00

APPROVED

Leftfield PM 06/08/2021

Please make payments to HKT Architects, Inc.

Joseph Bertrand/Chip Tarbell Chairman/Secretary Permanent Building Committee Date:

2. Schematic Design Estimates - Value Engineering/Value Management Items:

	Wakefield Public Safety Bldg																
	Town of Wakefield Schematic Design Reconciled Band Schematic Design Estimate (04/27/21): 5 7.798.009												Final SD VE L PBC Meeting 05/06/				
em No.	Item Description	cow	MJ Allowed	Target Value		Priority		Pending		Accepted		Declined	Approved os Alternate	Can be added Later	Bond's Comments / Schedule Impoct	Architect Comments/ Design Impact	Owner Comments / Facilities Impact
	Biminate Safyport-Not in base bid	\$ [198,899]	15.0%	\$ (228.734)	4/29/21	High			x	\$ (228,734)		· ·	Yes				
2	Biminate sarypon-varian base and	\$ (77.000)	15.0%	\$ 188,550	4/29/21	Low	\vdash	s .	Ŷ	\$ (228,754) \$ (88,550)	-1	, .	Yes				
3	Upsize of RTUs- 2- ito of 10000cfm, will be 17000cfm	\$ 30,000	15.0%	\$ 34,900	5/5/21	N/A	H	s .	x				165		Add due to upsision offi	er SD estimate completed	
4	Eliminate replacement of RTU- 3	\$ (54,000)	15.0%	\$ [62,100]	4/29/21	Low		5 .	x	\$ (42,100)			Yes		And one to sprang or	a so estimore con prefect	
5	Biminate replacement of AHU	\$ (65,500)	15.0%	\$ [75.325]	4/29/21	Low		5 .	x	5 (75.325)	-		Yes				
6	Biminate replacement of HV-1 (Repairs by Town)	\$ (47,200)	15.0%	\$ 154,290	5/6/21	N/A	H	\$.	X	5 (54,280)	- 1	\$.	Yes				
7	Reduce rigging cost for mechanical units	\$ (15,000)	15,0%	\$ 17.250	5/5/21	N/A	\vdash	\$.	x	3 (17,250)	-	s .					
8	Biminate repairs to apparatus apran	\$ (19.091)	15.0%	\$ 121,955	4/29/21	High		5 .	x		-1	,	Yes	Yes			
+	Biminate repain to retaining wall	\$ (17,360)	15.0%	\$ [19,964]	4/29/21	High		\$.	x				Yes	145			
10	Alternate foundation (piles) scheme ito of over excavation	\$ (95.000)	15.0%	\$ (109,250)	4/29/21	N/A	\vdash	\$.	x	\$ (109.250)							
11	No limestone detailing at the brick work	\$ (24,940)	15.0%	\$ 128,6810	4/29/21	High	\square	s .	x	5 (28,481)		5.	Yes				
12	Lobby wood paneling-reduce 50%	\$ (16,000)	15.0%	\$ 118,4000	4/29/21	N/A	H	\$.	x	\$ (18,400)		· ·					
13	Chak tai -£iminate	\$ (15,000)	15.0%	5 117.250	4/29/21	N/A	+	5 .	x		-						
14	Lab cosework- Minimize lab cosework and use waiting surface- Positible reuse existing?	\$ (10,000)	15.0%	\$ (11.500)	4/29/21	N/A	Η	\$ -	х		1	s .					
15	Slab domproofing- Biminale	\$ (16.000)	15.0%	\$ [18,400]	4/29/21	N/A		\$ -	х	\$ (18,400)	1	ι.					
16	Biminate bullet resistant storefront - (add fint)	\$ (11,200)	15.0%	\$ [13,455]	4/29/21	N/A		5.	х	\$ (13.455)	1	ş .					
12	Biminate bullet resistant partitiens (100%)	\$ (78,200)	15.0%	\$ (89,930)	4/29/21	N/A		s .		s .	X	\$ (89,930)			Not ovailable if #18 or #	19 accepted	
18	Biminate bullet resistant partitions (60%) Can't be combined with #12	\$ (46.920)	15.0%	\$ (53.935)	4/29/21	N/A		ş .	х	\$ (53.958)	1	s .					
19	Biminate bullet resistant partitions (40%)-Cantibe combined with #12 or #13	\$ (31,280)	15.0%	\$ 35,972	4/29/21	N/A		ş.,		ş .	×	\$ (35,972)			Not available if #17 or #	19 occepted	
20	Biminate storage closet 106	5 [3.500]	15.0%	\$ [4.025]	4/29/21	N/A		\$ -	х	\$ (4.025)	1	ş.					
21	Biminate stair infil 225A	\$ [4,550]	15.0%	\$ (5.233)	4/29/21	N/A		ş ,	х	\$ (5.233)	1	\$ +					
22	Biminate fume Hood-Pasiáble reuse existing	\$ [8,500]	15.0%	\$ (9,775)	4/29/21	N/A		\$.	х	\$ [9,775]	1	ş.,					
23	Eliminate replacement of Institutional FP heads at cells	\$ [4,560]	15.0%	\$ (5.244)	4/29/21	N/A		\$ -	х	\$ (5.244)	1	s .					
24	Reduce # of root drains from 10 to 4	\$ (10.200)	15.0%	\$ (11.730)	4/29/21	N/A		5.	х	\$ (11,730)	1	ş.,					
25	Reduce concrete DT to \$10,000	\$ (15,000)	15.0%	\$ [17,250]	4/29/21	N/A		5 -	х	\$ (17,250)	1	ş -					
26	Move CCTV comeros to ME	\$ (62,700)	15,055	\$ (72.105)	4/29/21	N/A		\$ -	х	\$ (72,105)	1	ş.					
27	Move exterior comera to FFE	\$ (9.000)	15.0%	5 [10.350]	5/5/21	N/A		5.	х	\$ (10.350)	1	s .					
28	Concrete sidewalk ito of poven	\$ (13.500)	15.0%	\$ [15.525]	4/29/21	N/A		\$ -	х	\$ (15.525)	1	ş.					
29	Kitchen equipment shift to Owner's FFE	\$ [5,000]	15.0%	\$ [5.730]	4/29/21	N/A		5 -	х	\$ (5.750)	1	,					
30	Reduce wall files in bathrooms- (Ties on wet walls any)	\$ (14,428)	15.0%	\$ 116.592	4/29/21	N/A		s .	х		1						
31	Reduce roof protection	5 (8.750)	15.0%	\$ [10.063]	5/5/21	N/A		5 -	х	\$ {10,063}	1						
32	Slab work @ women's restroom	\$ \$5.050	15.0%	\$ (5.805)	5/5/21	N/A	_	5.	х	\$ (5.806)	1	ş.,					
33	Biminate SAFP in addition	\$ 8,451	15.0%	\$ 19,719	5/5/21	N/A		\$.	х		1						
34	Biminate sidewaks rental	\$ 3,000	15.0%	\$ [3,450]	5/5/21	N/A		\$ -	х	\$ (3.450)	4	s -					
_	TATAL	\$ (985.279)		\$(1,133,071)					-	\$ (1.007,169)	- 1	5 (125.902)					

Reconciled Bond Schematic Design Estimate (04/27/21): \$ 7.798.009

Revised Schematic Design Estimate with Accepted VM: \$ \$.790,840

5 6,790,840

Construction Budget: \$ 6,815,000 * Includes \$100,000 transfer from FFE (PBC 05/06/21)

Variance with Construction Budget: \$ 24,140 Under Budget

24,160 Under Budget



5

Wakefield Public Safety Bldg

Town of Wakefield Schematic Design

Final SD VE List

	Schematic Design Reconciled Bond Schematic Design Estimate (04/27/21): \$ 7,798,009 PBC Meeting 05/06/21																	
				Reconcile	a bona schen	nalic Design	ESIIII	iale (04/27/21).		\$	7,778,007			Ammound	Can be	Bond's Comments /	Architect Comments/	PBC Meeting 05/06/21 Owner Comments /
Item No.	Item Description	COW	MU Allowed	Target Value	Date Added	Priority		Pending			Accepted	1	Declined	Approved as Alternate	Can be added Later	Schedule Impact	Design Impact	Facilities Impact
																		-
1	Eliminate Sallyport-Not in base bid	\$ (198,899)	15.0%	\$ (228,734)	4/29/21	High		ş -	х	\$	(228,734)	\$		Yes				
2	Eliminate replacement of RTU- 1	\$ (77,000)	15.0%	\$ (88,550)	4/29/21	Low		ş -	х	\$	(88,550)	\$		Yes				
3	Upsize of RTUs- 2- ilo of 10000cfm, will be 17000cfm	\$ 30,000	15.0%	\$ 34,500	5/5/21	N/A		ş -	х	\$	34,500	\$				Add due to upsizing aft	er SD estimate completed	
4	Eliminate replacement of RTU- 3	\$ (54,000)	15.0%	\$ (62,100)	4/29/21	Low		ş -	х	\$	(62,100)	\$	-	Yes				
5	Eliminate replacement of AHU	\$ (65,500)	15.0%	\$ (75,325)	4/29/21	Low		ş -	х	\$	(75,325)	\$	-	Yes				
6	Eliminate replacement of HV-1 (Repairs by Town)	\$ (47,200)	15.0%	\$ (54,280)	5/6/21	N/A		ş -	х	\$	(54,280)	\$	-	Yes				
7	Reduce rigging cost for mechanical units	\$ (15,000)	15.0%	\$ (17,250)	5/5/21	N/A		ş -	х	\$	(17,250)	\$	-					
8	Eliminate repairs to apparatus apron	\$ (19,091)	15.0%	\$ (21,955)	4/29/21	High		ş -	х	\$	(21,955)	\$	-	Yes	Yes			
9	Eliminate repairs to retaining wall	\$ (17,360)	15.0%	\$ (19,964)	4/29/21	High		ş -	х	\$	(19,964)	\$	-	Yes				
10	Alternate foundation (piles) scheme ilo of over excavation	\$ (95,000)	15.0%	\$ (109,250)	4/29/21	N/A		ş -	х	\$	(109,250)	\$	-					
11	No limestone detailing at the brick work	\$ (24,940)	15.0%	\$ (28,681)	4/29/21	High		ş -	х			\$	-	Yes				
12	Lobby wood paneling- reduce 50%	\$ (16,000)	15.0%	\$ (18,400)	4/29/21	N/A		ş -	х	_		\$						
13	Chair rail -Eliminate	\$ (15,000)	15.0%	\$ (17,250)	4/29/21	N/A		ş -	х	\$	(17,250)	\$	-					
14	Lab casework- Minimize lab casework and use working surface- Possible reuse existing?	\$ (10,000)	15.0%	\$ (11,500)	4/29/21	N/A		\$-	x		(11,500)	\$	-					
15	Slab damproofing- Eliminate	\$ (16,000)	15.0%	\$ (18,400)	4/29/21	N/A		ş -	х	\$	(18,400)	\$	•					
16	Eliminate bullet resistant storefront - (add tint)	\$ (11,700)	15.0%	\$ (13,455)	4/29/21	N/A		ş -	х	\$	(13,455)	\$	-					
17	Eliminate bullet resistant partitions (100%)	\$ (78,200)	15.0%	\$ (89,930)	4/29/21	N/A		ş -		\$	- X	\$	(89,930)			Not available if #18 or #	19 accepted	
18	Eliminate bullet resistant partitions (60%) Can't be combined with #12	\$ (46,920)	15.0%	\$ (53,958)	4/29/21	N/A		ş -	x	Ş	(53,958)	\$	-					
19	Eliminate bullet resistant partitions (40%)-Cant be combined with #12 or #13	\$ (31,280)	15.0%	\$ (35,972)	4/29/21	N/A		ş -		\$	- X	\$	(35,972)			Not available if #17 or #	18 accepted	
20	Eliminate storage closet 106	\$ (3,500)	15.0%	\$ (4,025)	4/29/21	N/A		ş -	х	\$	(4,025)	\$	-					
21	Eliminate stair infill 225A	\$ (4,550)	15.0%	\$ (5,233)	4/29/21	N/A		ş -	х	\$	(5,233)	\$	-					
22	Eliminate Fume Hood-Possible reuse existing	\$ (8,500)	15.0%	\$ (9,775)	4/29/21	N/A		ş -	х	\$	(9,775)	\$	-					
23	Eliminate replacement of institutional FP heads at cells	\$ (4,560)	15.0%	\$ (5,244)	4/29/21	N/A		ş -	х	\$	(5,244)	\$	-					
24	Reduce # of roof drains from 10 to 4	\$ (10,200)	15.0%	\$ (11,730)	4/29/21	N/A		ş -	х	\$	(11,730)	\$	-					
25	Reduce concrete OT to \$10,000	\$ (15,000)	15.0%	\$ (17,250)	4/29/21	N/A		ş -	х	\$	(17,250)	\$	-					
26	Move CCTV cameras to FFE	\$ (62,700)	15.0%	\$ (72,105)	4/29/21	N/A		ş -	х	-	(72,105)	\$	-					
27	Move exterior camera to FFE	\$ (9,000)	15.0%	\$ (10,350)	5/5/21	N/A		ş -	х			\$	-					
28	Concrete sidewalk ilo of pavers	\$ (13,500)	15.0%	\$ (15,525)	4/29/21	N/A		ş -	х		(15,525)	\$	-					
29	Kitchen equipment shift to Owner's FFE	\$ (5,000)	15.0%	\$ (5,750)	4/29/21	N/A		ş -	х		(5,750)	\$	•					
30	Reduce wall tiles in bathrooms- (Tiles on wet walls only)	\$ (14,428)	15.0%	\$ (16,592)	4/29/21	N/A		ş -	х		(16,592)	\$	•					
31	Reduce roof protection	\$ (8,750)	15.0%	\$ (10,063)	5/5/21	N/A		ş -	х			\$	-					
32	Slab work @ women's restroom	\$ (5,050)	15.0%	\$ (5,808)	5/5/21	N/A		ş -	х		(5,808)	\$	-					
33	Eliminate SAFP in addition	\$ (8,451)	15.0%	\$ (9,719)	5/5/21	N/A		ş -	х		(9,719)	\$	•					
34	Eliminate sidewalks rental	\$ (3,000)	15.0%	\$ (3,450)	5/5/21	N/A		ş -	х	\$	(3,450)	\$	•					
	TOTALS:	\$ (985,279)		\$(1,133,071)			1	ş -	İ –	\$	(1,007,169)	\$	(125,902)					
									ŧ	<u>+ '</u>		<u> </u>				1	4	

Reconciled Bond Schematic Design Estimate (04/27/21): \$ 7,798,009

Revised Schematic Design Estimate with Accepted VM: \$ 6,790,840

Construction Budget: \$ 6,815,000 * Includes \$100,000 transfer from FFE (PBC 05/06/21)

Variance with Construction Budget: \$ 24,160 Under Budget

3. <u>Project Budget:</u>

ADMINISTRATION (Owners Project Manager, Advertising, Printing, Owners Insurance, Misc. Admin. Costs)	\$410,000
ARCHITECTURE AND ENGINEERING (Architectural and Engineering Costs, Supplemental & Reimbursable Services)	\$922,222
PRE-CONSTRUCTION & CONSTRUCTION (CM Pre-Construction (if applicable), Construction Costs)	\$6,815,000
MISC. PROJECT COST (Utility Costs, 3 rd Party Testing & Inspections, 3 rd Party Commissioning, Other Project Costs)	\$160,000
FURNITURE FIXTURES AND EQUIPMENT (Office & Other Misc. Furniture, Dispatch Furniture, Communications Equipment, Building Security)	\$545,300
CONTINGENCY (Owners and Construction Contingency)	\$747,478
TOTAL PROJECT	\$9,600,000





Wakefield Public Safety Project - Wakefield, MA

Total Project Budget Status Report

Description	τα	otal Project Budget		uthorized Changes	Re	evised Total Budget	С	Total Committed	% Cmtd to Date		tual Spent to Date	% Spent to Date		alance To Spend
ADMINISTRATION														
Legal Fees	\$	-	\$	-	\$	-	\$	-	0%	\$	-	0%	\$	-
Owner's Project Manager	\$	380,000	\$	-	\$	380,000	\$	380,000	100%	\$	45,000	12%	\$	335,000
Schematic Design	\$	20,000	\$	-	\$	20,000	\$	20,000	100%	\$	20,000	100%	\$	-
Design Development	\$	30,000	\$	-	\$	30,000	\$	30,000	100%	\$	25,000	83%	\$	5,000
Construction Documents	\$	40,000	\$	-	\$	40,000	\$	40,000	100%		-	0%	\$	40,000
Bidding	\$	-	\$	-	\$	-	\$	-	0%	\$	-	0%	\$	-
Construction Administration	\$	270,000	\$	-	\$	270,000	\$	270,000	100%	\$	-	0%	\$	270,000
Closeout	\$	20,000	\$	-	\$	20,000	\$	20,000	100%	-	-	0%	\$	20,000
Cost Estimates	\$	-	\$	-	\$	-	\$	-	0%		-	0%	\$	-
Reimbursable & Other Services	\$	-	\$	-	\$	-	\$	-	0%	\$	-	0%	\$	-
Advertising and Printing	\$	5,000	\$ ¢	-	\$ \$	5,000	\$ \$	-	0% 0%	\$ ¢	-	0% 0%	\$	5,000
Permitting Owner's Insurance	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	0% 0%	\$ \$	-	0%	\$ \$	-
Other Administrative Costs	\$	- 25,000	> \$	-	> \$	- 25,000	ې \$	-	0%		-	0%	\$ \$	- 25,000
SUB-TOTAL	\$	410,000	ې \$		ې \$	410,000	ې \$	- 380,000	93%		45,000	11%	Ś	365,000
		410,000	Ţ		Ŷ	410,000	Ŷ	300,000	93%	÷	45,000		- - -	303,000
ARCHITECTURE & ENGINEERING													_	
A/E Basic Services	\$	753,399	\$	-	\$	753,399	\$	753,399	100%	-	103,835	14%	\$	649,564
Feasibility/Schematic Design	\$	96,389	\$	-	\$	96,389	\$	96,389	100%		88,821	92%	\$	7,568
Design Development	\$	117,145	\$	-	\$	117,145	\$	117,145	100%		15,013	13%	\$	102,132
Construction Documents	\$	186,181	\$	-	\$	186,181	\$	186,181	100%	-	-	0%	\$	186,181
Bidding	\$		\$	-	\$	43,690		43,690	100%		-	0%	\$	43,690
Construction Administration	\$	309,994	\$	-	\$	309,994	\$	309,994	100%		-	0%	\$	309,994
Closeout	\$	-	\$	-	\$	-	\$	-	0%		-	0%	\$	-
Extra and Reimbursable Services	\$	168,823	\$	-	\$	168,823	\$	168,823	100%	-	84,170	50%	\$	84,653
Other Reimbursable Costs	\$	21,855 5,000	\$ \$	-	\$ \$	21,855	\$ ¢	21,855 5,000	100% 100%	-	3,100 4,000	14% 80%	\$	18,755 1,000
HazMat Engineering & Monitoring Geotechnical & Geo-environmental	\$ \$	18,186	ې \$	-	ې \$	5,000 18,186	\$ \$	18,186	100%		4,000	100%	\$ \$	1,000
Survey	\$	9,629	\$	-	\$ \$	9,629	ې \$	9,629	100%	-	9,629	100%	\$	-
Building Envelope Consultant	\$	54,398	\$	-	\$	54,398	\$	54,398	100%	-	- 5,025	0%	\$	54,398
Scanning Services	\$	49,255	\$	-	\$	49,255	\$	49,255	100%		49,255	100%	\$	
FFE Design	\$	10,500	\$	-	\$	10,500	-	10,500	100%	-	-	0%	\$	10,500
SUB-TOTAL	\$	922,222		-	\$	922,222		922,222	100%		188,005	20%	\$	734,217
CONSTRUCTION COSTS			4				4			4				
Pre-Construction	\$	65,000	\$	-	\$	65,000	\$	67,706	104%		16,926	0%	\$	48,074
Construction	\$	6,650,000	\$	100,000	\$	6,750,000	\$	-	0%	\$	-	0%	\$	6,650,000
Change Orders	\$	6.715.000	\$ ¢	-	Ş	6.915.000	\$		0%	\$	-16.026	0%	Ş	-
SUB-TOTAL	\$	6,715,000	\$	100,000	\$	6,815,000	Ş	67,706	1%	\$	16,926	0%	\$	6,698,074
MISCELLANEOUS PROJECT COSTS														
Utility Company Fees	\$	30,000	\$	-	\$	30,000	\$	-	0%		-	0%	\$	30,000
Testing Services	\$	30,000	\$	-	\$	30,000	\$	-	0%	\$	-	0%	\$	30,000
Commissioning Other Project Costs	\$	50,000	\$ ¢	-	\$	50,000	\$ ¢	-	0%	\$	-	0%	\$	50,000
Other Project Costs SUB-TOTAL	\$ \$	50,000 160,000	\$ \$	-	\$ \$	50,000 160,000	\$ \$	-	0% 0%	\$ \$	-	0% 0%	ې د	50,000 160,000
	~	100,000	Ŷ		Ŷ	100,000	Ŷ		0%	Ŷ	-	0%	- - -	100,000
FURNISHINGS & EQUIPMENT														
Furnishings & Equipment	\$	409,050	\$	(100,000)	\$	309,050	\$	-	0%	\$	-	0%	\$	409,050
Technology & Communications	\$	236,250	\$	-	\$	236,250		-	0%	\$	-	0%	\$	236,250
SUB-TOTAL	\$	645,300	\$	(100,000)	\$	545,300	\$	-	0%	\$	-	0%	\$	645,300
CONTINGENCY														
Construction Contingency	\$	610,000	Ś	-	\$	610,000	Ś	-	0%	Ś	-	0%	\$	610,000
Owner's Contingency	\$	137,478	Ŧ		\$	137,478	Ŧ		0%		-	0%	\$	137,478
SUB-TOTAL	\$	747,478	\$	-	\$	747,478	\$	-	0%		-	0%	\$	747,478
TOTAL PROJECT BUDGET	\$	9,600,000	\$	-	\$	9,600,000	\$	1,369,928	14%	\$	249,931	3%	\$	9,350,069

June 8, 2021

3. Upcoming Public Safety Meetings:

Advisory Working Group:	Building Exterior Civil & Landscaping Phasing & Logistics	June 16, 2:00PM
Advisory Working Group:	MEP & FP Phasing & Logistics	June 30; 2:00PM

Permanent Building Committee Meetings:

Public Safety Building:

TBD

RENOVATIONS AND ADDITIONS TO THE WAKEFIELD PUBLIC SAFETY BUILDING

WAKEFIELD, MASSACHUSETTS June 10, 2021




AGENDA

Permanent Building Committee

- Review of Interior Finishes + Adjustments to Spaces
- Review of Entry




FIRST FLOOR PLAN







GENERAL EVIDENCE/DRUGS/SEIZED WEAPONS









0-


BO24 BO24 BO15 BF18 CASEWORK AND SHELVING




EVIDENCE PROCESS



MILLWORK SAMPLE PHOTO











FIRST FLOOR PLAN






FIRST FLOOR PLAN







FIREARM LICENSING / INTERVIEW





RECORDS







REVISED LAYOUT





DISPATCH (OIC)





DISPATCH











N








LOBBY






SECOND FLOOR PLAN






LAB






LAB





DETECTIVE SRGEANT / DET. STORAGE OR TOILET


* ACOUSTICAL CEILING TILE






DETECTIVES / FAMILY SERVICES SUITE

* ACOUSTICAL CEILING TILE






DETECTIVES / FAMILY SERVICES SUITE












ADMIN / OFFICE SUITE






SERGEANTS OFFICE / OFFICE / STORAGE

* ACOUSTICAL CEILING TILE






STORAGE OFFICE / DEAD STORAGE



SCHEMATIC DESIGN LAYOUT





AXON OF ENTIRE PUBLIC SAFETY BUILDING





VIEW FROM CENTRE ST AND UNION STREET


















PERMANENT BUILDING COMMITTEE

NOTICE OF MEETING June 10th, 2021 | 7:00 p.m. Via Zoom: <u>https://zoom.us/i/93851472824?pwd=OWVQYzBjWUFGNHNEVHRGYjU0UndSZz09</u>

Consistent with the Governor's orders suspending certain provisions of the Open Meeting Law, the public may not physically attend this meeting, but every effort will be made to allow the public to view and/or listen to the meeting in real time. Persons who wish to do so are invited to click on the following link <u>https://zoom.us/i/93851472824?pwd=OWVQYzBjWUFGNHNEVHRGYjU0UndSZz09</u>. If you do not have a camera or microphone on your computer you may use the following dial in number: 1-312-626-6799 Meeting ID 938 5147 2824 Passcode 124118. Please only use dial in or computer and not both, as audio feedback will distort the meeting. This meeting will be audio and video recorded.

Item 1 | Reorganization of Committee

Item 2 | Updates

A. DPW Feasibility

- **B. High School**
- C. Public Safety Building

Item 3 | Matters Not Anticipated for Agenda

Item 4 | Adjournment

